

Projekt:

21-13_UGM - Umbau Grundschule zur Mensa

Projektleiter: Sebastian Lorek

Projektstart [PS] : 06.12.21

Nr.	Aufgabe	Wer	Start	Dauer	Ende	Status	KW																																											
							49	50	51	52	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40
1,	Kick-Off, Vorbesprechung		06.12.21	7 D	12.12.21	100%	✓	■																																										
2,	Entwurfsplanung		13.12.21	126 D	17.04.22	100%	✓	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■				
2,01	Bestandsaufnahme und Erstellung Bestandspläne		13.12.21	28 D	09.01.22	100%	✓	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■			
2,02	Grundlagenermittlung		10.01.22	7 D	16.01.22	100%	✓			■																																								
2,03	Vorentwurf		17.01.22	35 D	20.02.22	100%	✓				■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■		
2,04	Entwurf und Kostenberechnung		21.02.22	56 D	17.04.22	100%	✓						■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■		
3,	Genehmigungsplanung		18.04.22	15 D	02.05.22	80%	🟡																																											
3,01	Zusammenstellung der Bauantragsunterlagen		18.04.22	14 D	01.05.22	80%	🟡																																											
3,02	Abgabe Bauantrag		02.05.22		M		🟡																																											
4,	Ausführungsplanung		09.05.22	63 D	10.07.22		✓																																											
4,01	Erstellung der Werkplanung		09.05.22	63 D	10.07.22		✓																																											
5,	Ausschreibung & Vergabe		13.06.22	312 D	20.04.23		✓																																											
5,01	Erstellung der Leistungsverzeichnisse		13.06.22	63 D	14.08.22		✓																																											
5,02	Ausschreibung		29.08.22	200 D	16.03.23		✓																																											
5,03	Vergabe		03.10.22	200 D	20.04.23		✓																																											
6,	Bauphase		07.11.22	246 D	10.07.23		✓																																											
6,01	Baubeginn		07.11.22		M		✓																																											
6,02	Umbauarbeiten		07.11.22	246 D	10.07.23		✓																																											
6,03	Beginn Sommerferien		10.07.23		M		✓																																											
6,04	Bezug		10.07.23	42 D	20.08.23		✓																																											
6,05	Fertigstellung (Ende Sommerferien 2023)		20.08.23		M		✓																																											

